

DETAILS OF PROJECTS/WORKS UNDER PLANNING/EXECUTION

| <i>Sl.No.</i> | <i>Details of Project</i> | <i>Status / Remarks</i> |
|---------------|--|---|
| 1. | Construction of a new office complex building at Sialkot. | Under planning and design stage. |
| 2. | Remodeling of Annexe Building for housing S.B.P. Library, Karachi ?? Civil works ?? Interior designing/planning | Tenders have been invited and expected date of completion is by the end of December, 2003. |
| 3. | Improvement of Physical Environment Renovation/ Furnishing of various floors of Main Building, Karachi. | ?? 5 th floor occupied by BSD and BPD has been completed. ?? 6 th floor occupied by ISD and Statistics Deptt. has been completed. ?? 7 th floor for BID has also been completed. ?? Plan and tender for 10 th floor has been approved. The work is expected to be started soon and scheduled to be completed by the end of September, 2003. Accounts Deptt., EPD, ACD and PMD would be housed in this floor. ?? Plan for the 9 th floor has been prepared by the consultants. HRD, Audit, CMAD would be housed in this floor. ?? Plan for 8 th floor has been prepared by the consultants and is in the approval stage. Research Department and Economics Policy Department would be housed in this Deptt. |
| 4. | Disaster Recovery Site at KDA-1, Karachi | Consultants have been appointed and the planning is underway. |
| 5. | Data Back up Centre, Annexe Building, Karachi | The work has been completed recently. |
| 6. | Construction of mosque at SBP, Peshawar. | Work in progress |
| 7. | Air-conditioning of 1 st to 4 th floor of the Canteen Building at I.I. Chundrigar Road, Karachi. | The work has been awarded and the contractor has mobilized at site. And expected to be completed by the end of December, 2003. |
| 8. | Provision of closed circuit TV for Bank's Main Buildings at Karachi, Hyderabad, Quetta and Peshawar. | Work at Karachi has been completed and is in operation. For Hyderabad, Quetta and Peshawar. Tenders have been called and work is expected to be started soon. |
| 9. | Installation of SIEMENS Digital Telephone Exchange at Press Building. | The work is in progress. Expected to be completed by the end of June, 2003. |
| 10. | Installation of SIEMENS Digital Telephone Exchange at Lahore. | The proposal has been accepted by the Sub-Committee of the Directors for building projects in its meeting held on 29-4-2003. Acceptance letter being issued to the contractor. |